

9

## EXHIBITION PLACE

December 1, 2008

To: The Board of Governors of Exhibition Place

FOR INFORMATION ONLY

From: Dianne Young, CEO

Subject: Conference Centre October 31<sup>st</sup> Construction Update-

### Summary:

This is the fifth construction update report to the Board along with the monthly status report up to October 31, 2008, from the project manager, MHPM Project Managers Inc. which is confidential as it involves the security of property belonging to the City of Toronto or one of its agencies, boards, and commissions and it is recommended that this information not be disclosed in order to protect the economic interests and competitive and legal position of the Board.

### Financial Impact:

All financial items noted in this report will be financed within the construction contingency.

### Decision History:

|  |   |
|--|---|
| Board of Governors,<br>November 3, 2006  | Approval of business terms for an exclusive food services agreement between the Board and Centreplate and the National Hotel Corporation (the "FSP") related to the provision of food and beverage services within the proposed Conference Centre in the renovated Automotive Building.                 |
| Board of Governors,<br>December 15, 2006 | Approval of the terms and conditions of the full LOI between the Board and the FSP for food services within the renovated Conference Centre and the financial proposal for the proposed Conference Centre which included a loan from the National Hotel Corporation for part of the construction costs. |
| City Council,<br>March 5 & 6, 2007       | Approval of LOI between the Board and the FSP for exclusive food services in the proposed Conference Centre. In addition, approval of a recommendation which deleted the need for financing from the National Hotel Corporation and replaced this financing with a City loan of \$21.2M.                |
| Board of Governors,<br>May 4, 2007       | Approval of the engagement of NORR as the design architect on the Conference Centre project at a total fee of \$968,000 (excluding GST) for Phases I & II and the project schedule.   |

|  |  |
|--|--|
| Board of Governors<br>November 7, 2007                 | Approved of the increase in the overall Conference Centre capital budget from \$29.0M to \$46.88M with request to City Council to increase its loan to the Board from \$21.2M to \$35.6M with an increase in the interest rate from 4.75 to 5.0 percent and an increase in the amortization period from 20 to 25 years; and request for the depletion of the full Exhibition Place Capital Reserve.  |
| City Council,<br>December 10, 11, 12,<br>13 & 14, 2007 | Approval of the Board's recommendation as noted above and in addition, increase the term of the loan from twenty to twenty-five years and establish an obligatory reserve fund, called the "Exhibition Place Conference Centre Reserve Fund" to provide a source of funding for any shortfalls in loan payments to the City from Exhibition Place for a new conference centre and direct revenues from the Direct Energy Centre and the Conference Centre naming rights agreements into the fund along with any 2007 operating surplus for Exhibition Place. |
| Board of Governors,<br>December 7, 2007                | NORR Management Group presented a detailed power-point presentation with respect to the proposed design of the Conference Centre, which was unanimously received for information by the Board.   |
| Board of Governors,<br>January 25, 2008                | Update of financial details, budget requirements and provide the explanation of the increase on costs for construction and professional services; also attaching to the update was the City Council Decision of December 2007 and supporting report of the Deputy City Manager and CFO. Report deferred to next meeting of the Board on March 6, 2008.   |
| Board of Governors<br>March 6, 2008                    | Update financial details, budget requirements and explain the increase costs for construction and professional services. Approval of amendment to the NORR Architectural fees; also attaching to the update was the City Council Decision of December 2007 and supporting report of the Deputy City Manager and CFO.   |
| Board of Governors<br>March 19, 2008                   | Award of main construction contract to Vanbots Construction Corporation at a cost of \$33,450,000, excluding GST.  |
| Board of Governors<br>May 2, 2008                      | Board extended the term of the agreement with MHPM Project Managers Inc. by 7.5 months at a total cost of \$115,000 to be drawn down from the project contingency.   |
| Board of Governors<br>September 19, 2008               | Board approval of A. Buchanan Floor Coverings Ltd for the supply and installation of the carpet  |
| Board of Governors<br>November 7, 2008                 | Further approval by the Board of A. Buchanan Floor Coverings Ltd for the supply and installation of the carpet which cost will be expensed through the operating budget  |

Issue Background:

The Board requested frequent reports to update the state of the construction of the Conference Centre and any issues related to the construction. Attached to this report is the monthly status report to October 31, 2008, from the project manager, MHPM Project Managers Inc. which is confidential as it involves the security of property belonging to the City of Toronto or one of its agencies, boards, and commissions and it is recommended that this information not be disclosed in order to protect the economic interests and competitive and legal position of the Board.

Comments:

Now that the project is underway, several activities have been started including the following:

- Closure of the RFP for the supply and installation of the carpet and assessment of bids approval by Board is complete
- Finalizing the design specifications for FF&E for approval and then issuance of RFQ which was completed for the meeting room chairs was issued but was cancelled because none of the bids met the specifications. Investigations of other chair types are underway and likely new RFQ will be released shortly with aim to bring matter to Board in January 2009
- Completion of specifications for audio equipment and release for a competitive bid from Allstream per the Board's naming agreement complete and report before Board at its meeting of December 12<sup>th</sup>
- Heritage Easement agreement is completed except for the attachment of photos by City Heritage staff
- Negotiations of an Exclusive Catering Agreement with Centerplate and George Friedmann are well underway with an exchange of the second draft between legal staff and aim to bring to Board meeting in January 2009
- Development of the heritage interpretation materials and program is well underway with presentation to the Board December 12<sup>th</sup>
- Revision based on the final construction drawings of the LEED Silver assessment tool by Enermodal and ongoing monitoring of the project by Enermodal
- Approval of naming rights sponsorship agreement by City Council - Allstream Centre – a Conference and Convention Facility - and development of logo and marketing materials underway with marketing materials to be presented to the Board in November. Design of the building signage has commenced.
- Completion of detailed mechanical/electrical design for kitchen completed by NORR under contract to Centerplate and mechanical/electrical design for pantries on second floor has commenced.
- Revisions to ground floor space for video-conferencing board room; green room and permanent office for Centerplate staff now finalized and costing requested from Vanbots

- Main demolition is complete, north lobby demolition complete, south lobby demolition 30% complete, demolition of slab & beam at elevator shaft 90% complete; backfilling complete
- Caissons completed, structural steel deck complete at low roof
- Low roof base membrane 100% complete
- Steel studs at perimeter 85% complete
- Washroom rough-ins 80% complete
- Mechanical and electrical rough-in ongoing
- Backfilling for grade beam foundations 100% complete
- Exterior scaffold required for window repairs and replacement 100% complete
- Roof decking of high roof 100% complete
- Spray foam insulation at exterior walls near complete
- Removal of cast spandrel panels complete
- Low parapet wall stabilization and repairs near complete
- Mechanical roof top units and cooling towers installed at low roof
- Insulated metal panels at the high roof level complete
- New steel stairs installed at each quadrant of the building

Since the last report the change orders over the dollar value of \$50,000 are as follows:

- (a) Repair of interior wall cracks for \$187,992.
- (b) Settling Vanbots claim relating to delay of 38 days relating to delayed issuance of building permit for \$214,634.
- (c) Modifications to generator intake duct in accordance with OBC for \$64,549.
- (d) Reworking to ballroom ceiling and lighting for \$89,805.
- (e) Remedial work to existing sprinkler and standpipe valves for \$117,593.
- (f) Remove lead paint from existing steel members for \$63,195.
- (g) Repair/replacement of the existing stairs for the north and south lobbies for \$161,255.
- (h) New structural support for the Juliet balconies for \$333,577.
- (i) New structural support for the spandrel panels at each window location for \$448,289.

#### Contact


Dianne Young, CEO

Tel: 416-263-3611

Fax: 416-263-3670

Email: [dyoung@explace.on.ca](mailto:dyoung@explace.on.ca)

Submitted by:



Dianne Young, CEO