November 7, 2013

BOARD OF GOVERNORS OF EXHIBITION PLACE 2013 CAPITAL WORKS PROGRAM

PROGRESS REPORT / EXPENDITURE SUMMARY - OCTOBER 2013

												November 7, 2013
NO.	2013 PROJECT	PROJECT NO. (13)	APPROVED / REVISED BUDGET	2 CONSULTING	3 CONTRACTING	IN-HOUSE WORK	PROJECT MGMT. COSTS	6 ADMIN. CHARGES	7 COMMITTED / RESERVED (2 TO 6)	BUDGET REMAINING (1 - 7)	9 COMPLETION TARGET	10 COMMENTS
										, ,		
	PRE-ENGINEERING (072)											
	Study, Investigate, Design, Engineer, & Check											
1	Various Projects	37201	125,000	114,000			11,000		125,000	0	31-Dec-13	Study for Coliseum & DEC Bldg. Assessment in progress;
	PARKS, PARKING LOTS, & ROADS (079)											
												Board approved Hotel Soil Removal cost funded from 2012/2013 Capital
2	Replace Sidewalks, Pathways, Roads, & Lots (Festival Plaza)	37902	580,000		530,000		50,000		580,000	0	31-Dec-13	Works Program; Partial funding for Hotel soil removal; Hotel soil removal in progress; Indy work complete;
	PARKS, PARKING LOTS, & ROADS (079)											
3	Washroom Upgrades - Exterior (Festival Plaza)	37903	350,000	46,000	274,000		30,000		350,000	0	31-Dec-13	Partial funding for Hotel Soil Removal (See item 2 for details); Festival Plaza
												Exterior Washroom design in progress;
	EQUIDMENT (OTE)											
-	EQUIPMENT (075)											DAC Harrada Dh. II Jaharan Cantral fan Enhting and winslaas Matassa
4	Building Automation System (BAS)	37504	300,000	27,000	229,000	18,000	26,000		300,000	o	31-Dec-13	BAS Upgrade Ph. II Johnson Control for lighting and wireless Metasys upgrade in progress; Testing of AHU in DEC, Air Flow in RAWF Office, Occupancy Sensors at DEC for LEED & Air balancing at DEC complete; Additional funding for Hotel soil removal:
	EQUIPMENT (075)											
5	Various Electrical Infrastructure & PBX/IT for Show Services	37505	150,000		125,000	12,000	13,000		150,000	0	31-Dec-13	IT & Electrical Equipment supply received; Outdoor Wi Fi in progress; Additional funding for Hotel soil removal;
	CCTVICCO											Additional failuring for Fiotor Soil Ferrioval,
	EQUIPMENT (075)											
6	Transformers, Switchgears, Circuit Breakers, and Feeders	37506	200,000	45,000	138,000		17,000		200,000	0	31-Dec-13	Assessment study of High Voltage system in all substations in progress; Toronto Hydro to pay for cable testing; Additional funding for Hotel soil
												removal;
	EQUIPMENT (075)											
-	, , ,											
7	Fire Alarm System Panel & Equipment Replacement in Various Buildings	37507	75,000		68,000		7,000		75,000	0	31-Dec-13	Work complete for Horse Palace System Upgrades Ph. 2 & 3;
	·											
	EQUIPMENT (075)											
8	Building Waste Management System	37508	50,000		41,000	2,000	5,000		48,000	2,000	31-Dec-13	Waste equipment received; Additional lighting for Press Lot Storage in progress;
	EQUIPMENT (075)											
9	Replace Fibre Optic Cable Grounds Wide	37509	150,000			137,000	13,000		150,000	0	31-Dec-13	Work in progress for: installation of Fibre Optic Cable between Horse Palace and General Services Building (GSB); southern route from GSB to Tornado Sub along Princes' Blvd.; and remaining work at other electrical substations;
	EQUIPMENT (075)											
10	Way Finding Retrofit	37510	150,000		137,000		13,000		150,000	0	31-Dec-13	Program transferred to Pan Am budget in 2014; Additional funding for Hotel soil removal:
	DIRECT ENERGY CENTRE (076)											
								1		ì		0
11	Replace Damaged Sections of Movable Huffcore Wall	37611	200,000	4,000	179,000		17,000		200,000	0	31-Dec-13	Curtain walls retrofit for Halls A-B-C scheduled in December; Equipment purchase in progress; Additional funding for Hotel soil removal;
	DIDECT ENERGY OFFITTE (ATA)											
- ⊩	DIRECT ENERGY CENTRE (076)									-	-	
12	Retrofit Salons Interior & Equipment (108)	37612	150,000	17,000	119,000		13,000	1,000	150,000	0	31-Dec-13	Renovation complete; minor deficiency in progress;
	DIRECT ENERGY CENTRE (076)											
I	DINECT ENERGY CENTRE (U/O)									l	1	
13	Washrooms Renovation, Phase II & Phase III	37613	2,600,000	82,000	1,747,000	7,000	220,000	2,000	2,058,000	542,000	31-Dec-13	Partial funding for Phase I; Phase II work for Washroom #11 & #12 substantially complete, Washroom #10 scheduled for December this year; Phase III work for Washrooms #4 & #8 will commence after the RAWF; Awaiting consultant's proposal for Phase IV;
	OLIEEN ELIZADETH DINI DINO (070)											
14	QUEEN ELIZABETH BUILDING (073) Replace Roofs at Executive Offices	37314	300,000	52,000	221,000	1,000	26,000		300,000	0	31-Dec-13	Design of HVAC rooftop units complete; Partial funding for Hotel Soil Removal (See item 2 for details);
	OTHER RIM RIMOR (OT ()											
-	OTHER BUILDINGS (074)									.	<u> </u>	
15	Grounds wide Security Surveillance System/Card Access/CCTV	37415	85,000		33,000	39,000	8,000		80,000	5,000	31-Dec-13	Electrical work in progress for DEC West Galleria door access;

BOARD OF GOVERNORS OF EXHIBITION PLACE

2013 CAPITAL WORKS PROGRAM

PROGRESS REPORT / EXPENDITURE SUMMARY - OCTOBER 2013

Page 2 of 2 November 7, 2013

_												November 7, 2013
			1	2	3	4	5	6	7	8	9	10
N	D. 2013 PROJECT	PROJECT NO. (13)	APPROVED / REVISED BUDGET		CONTRACTING	IN-HOUSE WORK	PROJECT MGMT. COSTS	VDWIN	COMMITTED / RESERVED (2 TO 6)	BUDGET REMAINING (1 - 7)	COMPLETION TARGET	COMMENTS
	FOOD BUILDING (081)											
1	Fire Protection System Code Retrofit	38116	100,000		81,000	5,000	10,000		96,000	4,000	31-Dec-13	Replacing leaking pipes complete; Partial funding for Horse Palace fire alarm work;
Total Capital Program			5,565,000	387,000	3,922,000	221,000	479,000	3,000	5,012,000	553,000		

Administration charges include printing, ads, permits and legal services etc.
 Committed/Reserve indicates a legal (contractual) obligation with third party and/or commitment.
 Budget Remaining indicates approved budgeted funds remaining, which are not contracted or committed as yet.
 All figures are rounded off to the nearest Thousands; Actual amount to the dollar will be shown in the year-end report in the following year.

RFP: Request for Proposal from Consultant RFQ: Request for Quotation from Contractor