# **BOARD OF GOVERNORS OF EXHIBITION PLACE** 2012 CAPITAL WORKS PROGRAM

### PROGRESS REPORT / EXPENDITURE SUMMARY - NOVEMBER 2012

PROGRESS REPORT / EXPENDITURE SUMMARY - NOVEMBER 2012												
			1	2	3	4	5	6	7	8	9	December 5, 2012 10
		PROJECT	APPROVED /		<u> </u>		PROJECT		COMMITTED	BUDGET		
NO.	2012 PROJECT	NO. (12)	REVISED	CONSULTING	CONTRACTING	IN-HOUSE	MGMT.	ADMIN.	/ RESERVED		COMPLETION	COMMENTS
		,	BUDGET			WORK	COSTS	CHARGES	(2 TO 6)	(1 - 7)	TARGET	
	PRE-ENGINEERING (072)											
1	Study, Investigate, Design, Engineer, & Check	27201	100,000	84,000			13,000	3,000	100,000	0	31-Dec-12	All studies and designs complete;
	Various Projects	_	,	,,,,,,			-,,,,,,,	.,	,			
	PARKS, PARKING LOTS, & ROADS (079)											
				45.000			70.000			400.000	24.5.42	Funding reserved for Festival Plaza construction; Design substantially
2	Replace Sidewalks, Pathways, Roads, & Lots	27902	550,000	15,000			73,000		88,000	462,000	31-Dec-12	complete; Tendering in January; Construction in spring of 2013;
-	PARKS, PARKING LOTS, & ROADS (079)											
3	Street & Parking Lots Lighting Retrofit	27903	175,000				23,000		23,000	152,000	31-Dec-12	Funding reserved for Festival Plaza construction; See item # 2 for details;
	EQUIPMENT (075)											
4	Puilding Automation System	27504	500,000	105,000	123,000	181,000	66,000		475,000	25,000	31-Dec-12	Work in progress for meters & panels replacement; DEC LEED study in
_	Building Automation System	27304	300,000	103,000	125,000	101,000	00,000		473,000	25,000	31-Dec-12	progress;
	EQUIPMENT (075)											
1	Various Electrical Infrastructure & PBX/IT for Show											
5	Services	27505	200,000		167,000	7,000	25,000		199,000	1,000	31-Dec-12	Misc. Electrical & IT supply & work in progress;
	EQUIPMENT (075)											
6	Transformers, Switchgears, Circuit Breakers, and	27506	200,000	3,200	145,442	25,358	26,000		200,000	0	31-Dec-12	Project Complete;
	Feeders			-,		-,	-,		,			7 F,
	EQUIPMENT (075)											
	Fire Alarm System Panel & Equipment	07507	400.000				10.000		22.244	450	24.5.40	
/	Replacement in Various Buildings	27507	100,000		86,844		13,000		99,844	156	31-Dec-12	Project complete;
-	EQUIPMENT (075)											
8	Building Waste Management System	27508	50,000		30,000	13,000	7,000		50,000	0	31-Dec-12	All equipment delivery complete; Minor in-house work in progress;
	EQUIPMENT (075)											
a	Parking Equipment and Kiosks at DEC	27509	150,000				20,000		20,000	130,000	31-Dec-12	Funding reserved for Festival Plaza construction; See item # 2 for details;
Ľ	Tarking Equipment and Riosks at DEC	27000	100,000				20,000		20,000	100,000	01 000 12	unumg reserved for resultar riaza construction, see item # 2 for details,
	EQUIPMENT (075)											
10	Replace Fibre Optic Cable Grounds wide	27510	150,000				20,000		20,000	130,000	31-Dec-12	Funding reserved for Festival Plaza construction; See item # 2 for details;
	DIRECT ENERGY CENTRE (076)											
11	Replace Damaged Sections of Movable Huffcore	27611	150,000		125,000		20,000		145,000	5,000	31-Dec-12	Work in progress for various wall locations; Partial funding for Salon
	Wall						·			,		Renovation; More walls under review;
	DIRECT ENERGY CENTRE (076)											
		07046	450.000	44.000	05.000		00.000	4.000	450.000		04 Dec 40	O
12	Retrofit Salons Interior & Equipment	27612	150,000	44,000	85,000		20,000	1,000	150,000	0	31-Dec-12	Construction has commenced & to be completed by year-end;
	DIRECT ENERGY CENTRE (076)											
13	Washrooms Renovation	27613	400,000	115,000		2,000	53,000		170,000	230,000	31-Dec-12	Tender report will be submitted to the Board in its February 2013 meeting;
	OTHER BUILDINGS (074)											
14	Grounds wide Security Surveillance System/Card	27414	85,000		41,000	33,000	11,000		85,000	0	31-Dec-12	DEC west side Door access work in progress;
	Access/CCTV		35,530		,550	55,550	,550		30,000	J		
	FOOD BUILDING (081)											
45	, ,	20445	405.000		400.000		47.000		405.000		24 D 40	Maria
15	Fire Protection System Code Retrofit	28115	125,000		108,000		17,000		125,000	0	31-Dec-12	Work complete for fire system upgrade; Minor deficiency remains;
	DETTED LIVING OFFITE (CCC)											
	BETTER LIVING CENTRE (083)											Work for spiling & columns for Copins side in presence Demaining for disc
16	Interior Lead Capsulation	28316	225,000		96,000	99,000	30,000		225,000	0	31-Dec-12	Work for ceiling & columns for Casino side in progress; Remaining funding paid for completed Allstream stair emergency repair;
												para for completed Alistream stall emergency repair;
	BETTER LIVING CENTRE (083)											
17	Electrical / IT Infrastructure	28317	125,000	16,000	52,000	32,000	17,000		117,000	8,000	31-Dec-12	More electrical scope being refined; All previous electrical & IT work
	2.00m.ca., miliadiaotaic	20011	120,000	10,000	32,300	52,300	17,500		,500	3,300	31 500 12	complete;
	Total Capital Program		3,435,000	382,200	1,059,286	392,358	454,000	4,000	2,291,844	1,143,156		
	Total Gapital Flogram		3,433,000	302,200	1,009,266	392,338	404,000	4,000	2,231,044	1,143,136		

Administration charges include printing, ads, permits and legal services etc.
 Committed/Reserve indicates a legal (contractual) obligation with third party and/or commitment.

#### Page 2 of 2

## BOARD OF GOVERNORS OF EXHIBITION PLACE 2012 CAPITAL WORKS PROGRAM

### PROGRESS REPORT / EXPENDITURE SUMMARY - NOVEMBER 2012

_													December 5, 2012
				1	2	3	4	5	6	7	8	9	10
	NO.	2012 PROJECT	PROJECT NO. (12)	APPROVED / REVISED BUDGET	CONSULTING	CONTRACTING	IN-HOUSE WORK	PROJECT MGMT. COSTS		COMMITTED / RESERVED (2 TO 6)	BUDGET REMAINING (1 - 7)	COMPLETION TARGET	COMMENTS
- [	3. Budget Remaining indicates approved budgeted funds remaining, which are not contracted or committed as yet.  RFQ: Request for Quotation from Contractor												
- 11.	4. All figures are rounded off to the peacest Thousands: Actual amount to the dollar will be shown in the year-end report in the following year												