BOARD OF GOVERNORS OF EXHIBITION PLACE 2010 CAPITAL EXPENDITURE SUMMARY PROGRESS REPORT - AUGUST 2010

August 16, 2010

	August 16, 2010											
			1	2	3	4	5	6	7	8	9	10
NO.	2010 PROJECT (10)	PROJECT NO.	APPROVED / REVISED	CONSULTING	CONTRACTING	IN-HOUSE WORK	PROJECT MGMT. COSTS	ADMIN. CHARGES	/ RESERVED	BUDGET REMAINING (1 - 7)	COMPLETION TARGET	COMMENTS
			BUDGET						(2 TO 6)	(1 - 1)		
	PRE-ENGINEERING (072)											
	Study, Investigate, Design, Engineer, & Check											
1	Various Projects	07201	100,000	74,000			16,000	1,000	91,000	9,000	31-Dec-10	Studies in progress;
	vanous i rojosto											
	OTHER BUILDINGS (074)											
	Fire Protection System Retrofit at Various Buildings	07402	100,000				16,000		16,000	84,000	31-Dec-10	Prioritizing in progress;
	File Protection System Retrolle at Vallous Buildings	07402	100,000				16,000		16,000	64,000	31-Dec-10	Prioritizing in progress,
	OTHER BUILDINGS (074)											
3	Security Surveillance Systems / Card Access /	07403	150,000		69,000		24,000		93,000	57,000	31-Dec-10	Work in BLC complete; Work in DEC in progress;
	CCTV		,		•		,		,	•		p 1 3,
	EQUIPMENT (075)											
-	Public Address System, Fire & Safety in Various										 	
4	Buildings (DEC)	07504	50,000		30,000		8,000		38,000	12,000	31-Dec-10	Materials ordered; In-house scope of work to commence after CNE;
	zananigo (zzo)											
	EQUIPMENT (075)											
_	Fire Alarm System Panel Replacement in Various	07505	100,000		75,000		16,000		91,000	0.000	31-Dec-10	DEO in account for laduster Duilding designs
э	Buildings	0/505	100,000		75,000		16,000		91,000	9,000	31-Dec-10	RFQ in progress for Industry Building devices;
	EQUIPMENT (075)											
6	Building Waste Management System	07506	100,000		84,000		16,000		100,000	0	31-Dec-10	Requisition issued for receptacles;
	EQUIPMENT (075)											
7	Various Electrical Equipment & PBX/IT for Show Services	07507	250,000		210,000		40,000		250,000	0	31-Dec-10	Work for PBX upgrade in system and software in progress;
	Services											
	EQUIPMENT (075)											
	Transformers, Switchgears, Circuit Breakers, and											
8	Feeders	07508	100,000	5,000	28,000	14,000	16,000		63,000	37,000	31-Dec-10	RFQ for Ball Park CEB in progress;
	EQUIPMENT (075)											
a	Building Automation System	07509	100,000		22,000		16,000		38,000	62,000	31-Dec-10	Software upgrad complete; Review of priority in progress;
	Building Automation Gystem	0.000	100,000		22,000		10,000		00,000	02,000	0. 200 10	orthare approach complete, review or priority in progress,
40	DIRECT ENERGY CENTRE (076)	07040	75.000		00.000		40.000		75.000		24 D 40	Finally and week as west of IOF Decree
10	Sealant in Garage Slab on Grade	07610	75,000		63,000		12,000		75,000	0	31-Dec-10	Funding and work as part of ISF Program;
	COLISEUM COMPLEX (077)											
	WEST ANNEX – Eaves Trough at Arena Roof											
11	(West Sides)	07711	65,000		54,000		11,000		65,000	0	31-Dec-10	Funding and work as part of ISF Program;
	COLISEUM COMPLEX (077)											
12	Steam Boilers Efficiency Retrofit (Back Pressure	07712	300,000	19,000	233,000		48,000		300,000	0	31-Dec-10	Funding to support 09023 (See No. 23 for details);
12	Steam Turbine)	0//12	300,000	19,000	233,000		40,000		300,000	U	31-060-10	runumy to support 03023 (See No. 23 for details),
-	ENVIRONMENTAL RESTORATION (078)											
13	Lake Water Irrigation & Supply System	07813	50,000				8,000		8,000	42,000	31-Dec-10	Awaiting City diver to inspect inlet at seawall;
	ENVIRONMENTAL RESTORATION (078)											
14	Landscaping around Allstream Centre	07814	250,000	20,500	188,000		40,000	1,500	250,000	0	31-Dec-10	Construction to commence in September;

BOARD OF GOVERNORS OF EXHIBITION PLACE 2010 CAPITAL EXPENDITURE SUMMARY PROGRESS REPORT - AUGUST 2010

August 16, 2010

												August 10; 2010
			1	2	3	4	5	6	7	8	9	10
NO.	2010 PROJECT (10)	PROJECT NO.	APPROVED / REVISED BUDGET	CONSULTING	CONTRACTING	IN-HOUSE WORK	PROJECT MGMT. COSTS	ADMIN. CHARGES	COMMITTED / RESERVED (2 TO 6)	BUDGET REMAINING (1 - 7)	COMPLETION TARGET	COMMENTS
	PARKS, PARKING LOTS, & ROADS (079)											
15	LED Lighting around Allstream Centre	07915	100,000	7,000	30,000		16,000		53,000	47,000	31-Dec-10	See details on No. 14; Funding to support the landscaping around Allstream Centre;
	PARKS, PARKING LOTS, & ROADS (079)											
16	Washroom Trailers Retrofit	07916	50,000				8,000		8,000	42,000	31-Dec-10	RFQ for repair in progress;
	PARKS, PARKING LOTS, & ROADS (079)											
17	Infrastructure (Utilities) at New CNE Midway	07917	100,000	52,000	32,000		16,000		100,000	0	31-Dec-10	Funding as part of the New Exit to Lakeshore (See No. 25 for details);
	PARKS, PARKING LOTS, & ROADS (079)											
18	Replace Sidewalks, Pathways, Roads, & Lots	07918	275,000		225,000		44,000		269,000	6,000	31-Dec-10	Work substantially complete;
	HORSE PALACE (080)											
19	Emergency Generator Room & Wash Down Area	08019	50,000			4,500	8,000		12,500	37,500	31-Dec-10	Work in progress;
	BETTER LIVING CENTRE (083)											
20	Replace Low Roofs	08320	155,000		130,000		25,000		155,000	0	31-Dec-10	Work complete as part of ISF Program;
	BETTER LIVING CENTRE (083)											
21	Washroom Retrofit	08321	100,000		84,000		16,000		100,000	0	31-Dec-10	Work substantially complete as part of ISF Program;
	GENERAL SERVICES BUILDING (091)											
22	Low Roof Sectional Replacement	09122	50,000		25,000		8,000		33,000			Repair work to commence late August;
	Total Capital Program		2,670,000	177,500	1,582,000	18,500	428,000	2,500	2,208,500	461,500		

RFP: Request for Proposal from Consultant **RFQ: Request for Quotation from Contractor**

Administration charges include printing, ads, permits and legal services etc.
 Committed/Reserve indicates a legal (contractual) obligation with third party and/or commitment.
 Budget Remaining indicates approved budgeted funds remaining, which are not contracted or committed as yet.
 All figures are rounded off to the nearest Thousands; Actual amount to the dollar will be shown in the year-end report in the following year.

BOARD OF GOVERNORS OF EXHIBITION PLACE 2010 CAPITAL EXPENDITURE SUMMARY - OTHER PROGRAMS **PROGRESS REPORT - AUGUST 2010**

August	16.	2010
August	,	20.0

			4	1	3	-	E	c	7	0	^	10	
	. PROJECT(S) (2009/2010)	PROJECT A			3	4	3	0	/	0	9	10	
NC			APPROVED /		CONTRACTING	IN-HOUSE WORK	PROJECT MGMT.	ADMIN. / RES	COMMITTED			COMPLETION	
1,40			REVISED						/ RESERVED	REMAINING		COMMENTS	
			BUDGET				COSTS		(2 TO 6)	(1 - 7)	TARGET		
	GREEN ENERGY INITIATIVES (090)												
23	Back Pressure Steam Turbine at Coliseum Complex	09023	700,000	58,000	641,000			1,000	700,000	0	31-Dec-10	Construction in progress;	
	GREEN ENERGY INITIATIVES (090)												
24	Outdoor LED Pathway Lighting	99031	689,000	18,000	659,000			1,000	678,000	11,000	31-Dec-10	Shop drawings review in progress;	
	PARKS, PARKING LOTS, & ROADS (079)												
25	New Exit to Lakeshore	97920	1,390,000	35,000	1,350,000				1,385,000	5,000	31-Dec-10	Construction in progress;	
	ENVIRONMENTAL RESTORATION (078)												
26	Tree Planting in Various Locations (Operating)	07824	75,000		43,000				43,000	32,000	31-Dec-10	Tree planting in New Exit Rd. in the fall;	
	Total Other Programs	2,854,000	111,000	2,693,000	0	0	2,000	2,806,000	48,000				

RFP: Request for Proposal from Consultant RFQ: Request for Quotation from Contractor

Administration charges include printing, ads, permits and legal services etc.
 Committed/Reserve indicates a legal (contractual) obligation with third party and/or commitment.
 Budget Remaining indicates approved budgeted funds remaining, which are not contracted or committed as yet.

^{4.} All figures are rounded off to the nearest Thousands; Actual amount to the dollar will be shown in the year-end report in the following year.