BOARD OF GOVERNORS OF EXHIBITION PLACE 2013 CAPITAL WORKS PROGRAM YEAR END REPORT

Page 1 of 2 January 30, 2014 10 1 2 3 4 5 6 7 8 9

						-						January 30, 2014
		PROJECT	1 APPROVED /	2	3	4	5 PROJECT	6	7 COMMITTED	8 BUDGET	9	10
NO.	2013 PROJECT	NO. (13)	REVISED	CONSULTING	CONTRACTING	IN-HOUSE	MGMT.	ADMIN.	/ RESERVED	REMAINING	COMPLETION	COMMENTS
		110. (10)	BUDGET	CONCOLINIC	Contracting	WORK	COSTS	CHARGES	(2 TO 6)	(1 - 7)	TARGET	COMMENTO
									(= : = =,			
	PRE-ENGINEERING (072)											
1	Study, Investigate, Design, Engineer, & Check	37201	125,000	112,757			10,920	1,323	125,000	0	31-Dec-13	Final staff review of Coliseum & DEC Bldg. Assessment completed;
	Various Projects	57201	125,000	112,757			10,920	1,525	125,000	U	31-Dec-13	Final stall review of Consedin & DEC Bldg. Assessment completed;
_	PARKS, PARKING LOTS, & ROADS (079)											
	Replace Sidewalks, Pathways, Roads, & Lots											Board approved Hotel Soil Removal cost funded from 2012/2013 Capital
2	(Festival Plaza)	37902	580,000		529,920		50,080		580,000	0	31-Dec-13	Works Program; Partial funding for Hotel soil removal; Indy work
	(rootrain laza)											complete;
	PARKS, PARKING LOTS, & ROADS (079)											
3	Washroom Upgrades - Exterior (Festival Plaza)	37903	350,000	44,850	274,000		30,000		348,850	1,150	31-Dec-13	Partial funding for Hotel Soil Removal (See item 2 for details); Festival
3	washiooni opgrades - Exterior (Festival Plaza)	37903	330,000	44,050	274,000		30,000		546,650	1,150	31-Dec-13	Plaza Exterior Washroom design complete;
	EQUIPMENT (075)											
												BAS Upgrade Ph. II Johnson Control for lighting and wireless Metasys
		07504			000.055	40.000			004 070		04 D 40	upgrade in progress; Testing of AHU in DEC, Air Flow in RAWF Office,
4	Building Automation System (BAS)	37504	300,000	26,720	222,855	18,302	24,000		291,876	8,124	31-Dec-13	Occupancy Sensors at DEC for LEED & Air balancing at DEC complete;
												Additional funding for Hotel soil removal;
	EQUIPMENT (075)											
5	Various Electrical Infrastructure & PBX/IT for Show	37505	150,000		125,223	10,468	14,309		150,000	0	31-Dec-13	Project complete;
5	Services	37303	150,000		125,225	10,408	14,309		150,000	0	31-Dec-13	Project complete;
-	EQUIPMENT (075)											
6	Transformers, Switchgears, Circuit Breakers, and	37506	200,000	45,000	138,000		17,000		200,000	0	31-Dec-13	Assessment study of High Voltage system in all substations on hold;
Ů	Feeders	01000	200,000	40,000	100,000		11,000		200,000	ů	01 000 10	Additional funding for Hotel soil removal; All funds committed;
	EQUIPMENT (075)											
7	Fire Alarm System Panel & Equipment	37507	75,000		68,000		7,000		75,000	0	31-Dec-13	Project complete;
_	Replacement in Various Buildings	01001	10,000		00,000		1,000		10,000		01 800 10	
	EQUIPMENT (075)											
8	Building Waste Management System	37508	50,000		42,883	2,260	4,857		50,000	0	31-Dec-13	Project complete;
						-			,			
	EQUIPMENT (075)											
												Work in progress for: installation of Fibre Optic Cable between Horse
9	Replace Fibre Optic Cable Grounds Wide	37509	150,000			124,213	13,000		137,213	12,787	31-Dec-13	Palace and General Services Building (GSB) complete; southern route from
												GSB to Tornado Sub along Princes' Blvd. complete;
	EQUIPMENT (075)											
10	Way Finding Potrofit	27540	450.000		437 000		43.000		150.000	_	21-Dec 12	Program transferred to Pan Am budget in 2014; Additional funding for
10	Way Finding Retrofit	37510	150,000		137,000		13,000		150,000	U	31-Dec-13	Hotel soil removal;
	DIRECT ENERGY CENTRE (076)											
	Replace Damaged Sections of Movable Huffcore											Curtain walls retrofit for Halls A-B-C complete; Additional funding for Hotel
11	Wall	37611	200,000	665	180,304		17,000		197,969	2,031	31-Dec-13	soil removal;
	DIRECT ENERGY CENTRE (076)											
40		07046	450.000	47.000			40		450.000		04 D 45	
12	Retrofit Salons Interior & Equipment (108)	37612	150,000	17,300	117,433		13,000	2,267	150,000	0	31-Dec-13	Renovation complete; minor deficiency in progress;
	DIRECT ENERGY CENTRE (076)											
]												Partial funding for Phase I; Phase II work for Washroom #11 & #12
13	Washrooms Ronovation Phase II & Phase III	27643	2 600 000	370 377	1 753 070	40 457	242.404	0.045	2 262 044	227 450	31-Dec-14	substantially complete, Washroom #10 scheduled for Jan-Feb 2014; Phase
13	Washrooms Renovation, Phase II & Phase III	37613	2,600,000	378,277	1,753,972	10,157	212,191	8,245	2,362,841	237,159	31-Dec-14	III work for Washrooms #4 & #8 complete; Deficiency remains; Remaining
												funding carried forward to Phase IV in 2014;
	QUEEN ELIZABETH BUILDING (073)											
										_	04 D	Design of HVAC rooftop units complete; Partial funding for Hotel Soil
14	Replace Roofs at Executive Offices	37314	300,000	52,438	220,850	712	26,000		300,000	0	31-Dec-13	Removal (See item 2 for details);
۳ ا			I	u l		L	l			1 I		· ·

BOARD OF GOVERNORS OF EXHIBITION PLACE 2013 CAPITAL WORKS PROGRAM YEAR END REPORT

												January 30, 2014
			1	2	3	4	5	6	7	8	9	10
NO.	2013 PROJECT	PROJECT NO. (13)	APPROVED / REVISED BUDGET		CONTRACTING	IN-HOUSE WORK	PROJECT MGMT. COSTS	ADMIN. CHARGES	COMMITTED / RESERVED (2 TO 6)		COMPLETION TARGET	COMMENTS
	OTHER BUILDINGS (074)											
1	Grounds wide Security Surveillance System/Card Access/CCTV	37415	85,000		32,712	38,310	8,000		79,022	5,978	31-Dec-13	All work complete;
	FOOD BUILDING (081)											
10	Fire Protection System Code Retrofit	38116	100,000		80,915	4,542	10,000		95,458	4,542	31-Dec-13	All work complete;
	Total Capital Program	5,565,000	678,006	3,924,066	208,965	470,357	11,835	5,293,228	271,772			

Administration charges include printing, ads, permits and legal services etc.
Committed/Reserve indicates a legal (contractual) obligation with third party and/or commitment.
Budget Remaining indicates approved budgeted funds remaining, which are not contracted or committed as yet.
All figures are rounded off to the nearest Thousands; Actual amount to the dollar will be shown in the year-end report in the following year.

RFP: Request for Proposal from Consultant **RFQ: Request for Quotation from Contractor**

Page 2 of 2