

П

September 6, 2006

1)

The Board of Governors of Exhibition Place To:

Dianne Young From:

()

General Manager & CEO

2006 Capital Works Program Subject:

Purpose:

To update the Board on the progress of work within the 2006 Capital Works Program.

Financial Implications:

No financial implications.

## Recommendation

1)

It is recommended that this report be received for information only.

Discussion/Conclusions:

Attached for your information is the Progress Report dated September 6, 2006 regarding the 2006 Capital Works Program of Exhibition Place.

Contact

Danny Chui, Manager, Capital Works Telephone: 416-263-3670 Fax: 416-263-3686

dchui@explace.on.ca Email:

Submitted by:

アラ

General Manager/& CEO Dianne Young

THE BOARD OF GOVERNORS OF EXHIBITION PLACE

Exhibition Place, Toronto, Ontario M6K 3C3 Tel: (416) 263-3600 www.explace.on.ca

	·		
		A control of the cont	*

## BOARD OF GOVERNORS OF EXHIBITION PLACE 2006 CAPITAL EXPENDITURE SUMMARY AUGUST PROGRESS REPORT

												Sept 6/2006
			1	2	3	4	5	6	7	8	9	10
NO.	2006 PROJECT (06)	Proj. No.	APPROVED/ REVISED BUDGET	CONSULTING	CONTRACTING	IN-HOUSE WORK	PROJECT MGMT. COSTS	ADMIN. CHARGES	*COMMITTED/ RESERVED (2 to 6)	**BUDGET REMAINING (1 - 7)	COMPLETION TARGET (2005)	COMMENTS
1	PRE-ENGINEERING (0072)						00010		(2100)	1 11-7)	(2005)	
	Study, Investigate, Design, Engineer,	67201	125,000	76,500			10,000		86,500	38,500	31-Dec	Study On-Going
1	Program, and Check-Various Projects	$\vdash$		, , , , , , , , , , , , , , , , , , , ,					00,000		01.200	orac, on cong
2	QUEEN ELIZABETH BUILDING (0073)											
	Replace Exterior Windows at Theatre	67302	420,000	13,000	372,000		31,000	3,000	419,000	1,000	31-Dec	Construction to Commence in September
3	QUEEN ELIZABETH BUILDING (0073)				,			-,,,,,,		1,000		
	Chiller Replacement Phase II	67303	450,000	38,400			11,600		50,000	400,000	31-Dec	Documents for Tender in Progress
4	OTHER BUILDINGS (0074)						,	•	00,000	400,000		- Codemon Services
	Princes' Gates North Architrave Stabilization	67404	600,000	46,000	384,000		65,000	3,000	498,000	102,000	31-Dec	Construction to Commence in September
5	OTHER BUILDINGS (0074)			,			00,000	0,500	450,000	102,000	01-200	OSTANCION TO COMMENCE IN DEPENDER
	Security Surveillance System Card Access	67405	50,000		45,000		5,000		50,000	v	31-Dec	Work in progress
_	OTHER BUILDINGS (0074)						0,000		30,000		01-500	Troit in progress
	Various Bidgs - Windows, Doors,	67406	150,000	6,000	93,000	13,000	15,000		127,000	23,000	31-Dec	Work in progress
	Roof Systems and Washroom						.0,000		.27,000	20,000	0120	Tronk in progress
7	OTHER BUILDINGS (0074)	1										
	Music Bidg - Replace Sections of	67407	100,000	17,000			8,000	1,000	26,000	74,000	31-Dec	Study report being reviewed
	Roof & Windows	l					0,000	,,,,,,	20,000	14,000	0.00	attay report string reviewed
8	EQUIPMENT (0075)											
	Install Load Side Revenue Grade Meters	67508	100,000		17,200	25,000	8,000		50,200	49,800	31-Dec	installation of meters in progress
9	EQUIPMENT (0075)					,	-,,,,,		00,200	40,000	V 1 2 0	nealistant of interest in progress
	Various Electrical Equipment for	67509	300,000		201,000	70,000	18,000		289,000	11,000	31-Dec	Various equipment being received and work in progress
	Show Services & PBX/Data Com									.,,,,,,,,,		
10	EQUIPMENT (0075)											
	Access & Overhaul Transformer Switchgear,	67510	400,000	15,000	138,000		32,000	1,000	186,000	214,000	31-Dec	RFQ for CEB in Progress
	Circult Breaker & Feeder in All Substations											
11	EQUIPMENT (0075)											
	Various Mechanical & HVAC	67511	50,000		38,000	4,000	5000		47,000	3,000	31-Dec	Work in progress
	Equipment Replacement											
12	EQUIPMENT (0075)											
	Waste Management Equipment	67512	50,000		49,000		1,000		50,000	0	31-Dec	Equipment 80% received
13	DIRECT ENERGY CENTRE (0076)											
	Upgrade Building Johnson Control System &	67613	200,000		133,000		15,000		148,000	52,000	31-Dec	Equipment being Received
	Expand Security System								,	,		<u> </u>
14	DIRECT ENERGY CENTRE (0076)											
	Replace Movable Huffcore Panels &	67614	220,000	17,000	192,000		8,000	1,000	218,000	2,000	31-Dec	Exit Door inserts to be installed in September
	Install Emergency Person Doors							-,				
15	DIRECT ENERGY CENTRE (0076)											·
	Replace Damaged Sections of Terrazzo Floor &	67615	270,000	7,000			25,000	1,500	33,500	236,500	31-Dec	RFQ for Crack Seal in Progress

## **BOARD OF GOVERNORS OF EXHIBITION PLACE** 2006 CAPITAL EXPENDITURE SUMMARY **AUGUST PROGRESS REPORT**

Sept 6/2006

	Sept 6/2006											
_			1	2	3	4	5	6	7	8	9	10
NO.	2006 PROJECT (06)	Proj. No.	APPROVED/ REVISED BUDGET	CONSULTING	CONTRACTING	IN-HOUSE WORK	PROJECT . MGMT. COSTS	ADMIN. CHARGES	*COMMITTED/ RESERVED (2 to 6)	**BUDGET REMAINING (1 - 7)	COMPLETION TARGET (2005)	COMMENTS
	Seal Concrete Floor						00010		12.1007			
16	DIRECT ENERGY CENTRE (0076)											
_	Renovate Salons & Washroom Access &	67616	200,000	•	36,000		15,000		51,000	149,000	15-Aug	Washroom access complete; Salon Renovation being Reveiwed
	Install Metal Hoods											
17	COLISEUM COMPLEX (0077)											
	Install Lighting Control to North Extension &	67717	300,000				22,000		22,000	278,000	31-Dec	Design in Progress
	Industry Building											
18	ENVIRONMENTAL RESTORATION (0078)											:
	Tree Planting at Various Locations &	67818	150,000	16,000	120,000		11,000	2,000	149,000	1,000	31-Dec	Work to Commence in September
	Landscaping at Vicinity of Stanley Barracks											
19	ENVIRONMENTAL RESTORATION (0078)											
	Landscape at Vicinity of Princes Gates & Gore Lot	67819	450,000		435,400		14,600		450,000	0	31-Dec	City landscaping project at Princes' Gates Complete
20	PARKS, PARKING LOTS, ROADS (0079)											
	Replace Sidewalks, Pathway & Roads, Repave &	67920	200,000	18,000	98,000	1,000	15,000	2,000	134,000	66,000	31-Dec	Lot J work in Progress
	Landscape Lot J											
21	PARKS, PARKING LOTS, ROADS (0079)											
	Retrofit Outdoor Lighting Lots - D, F & J	67921	50,000				5,000		5,000	45,000	31-Dec	Lighting retrofit being reviewed
22	ENVIRONMENTAL RESTORATION (0079)											
	Retrofit Outdoor Equipment & Furnishings	67922	50,000		25,000	17,000	6,000		48,000	2,000	31-Dec	Work in progress
23	ENVIRONMENTAL RESTORATION (0079)											
	Emergency Call Centers at Various Lots	67923	80,000		21,000		6,000		27,000	53,000	31-Dec	Equipment being received and installation work being priced
24	HORSE PALACE (0080)											
	Replace Exterior Stone Wall Panels &	68024	150,000	10,000	9,000		15,000	2,000	36,000	114,000	31-Dec	RFQ for Wall Panel in Progress; Lead Paint Removed
	Renovate Building Interior to Incapsulate Lead Paint											
25	HORSE PALACE (0080)											•
	Replace Wooden Bleachers with Aluminum at	68025	160,000	10,000			16,000	1,000	27,000	133,000	31-Dec	RFQ for Bleachers in Progress
	Exercise Ring											
26	FOOD BUILDING (0081)											
	Decommissioning Steam Heating System	68126	50,000				5,000		0	50,000	31-Dec	Scope to be determined at completion of the Five Bldg Retrofit program
	TOTAL NET PROGRAM		5,325,000	289,900	, ,	130,000	388,200	17,500				v RFP: Request for Proposal for Consultant

Administration charges includes printing, ads, permits and legal services etc.
 Committed/Reserve indicates a legal (contractual) obligation with third party and/or commitment

<sup>3.</sup> Budget Remaining indicates approved budgeted funds remaining, which are not contracted or committed as y RFP: Request for Proposal for Consultant

<sup>4.</sup> All figures are rounded off to the nearest Thousands; Actual amount to the dollar will be shown in the year-end rt RFQ: Request for Quotation for Contractor

## Sept 6/06

2006 CAPITAL EXPENDITURE SUMMARY  AUGUST PROGRESS REPORT  Sept 6/0												
			1	2	3	4	5	6	7	8	9	10
ΝО	. 2006 PROJECT (06)	Proj. No.	APPROVED REVISED BUDGET	CONSULTING	ONTRACTIN	IN-HOUSE WORK	PROJECT MGMT. COSTS	ADMIN. CHARGES	COMMITTED RESERVED (2 to 6)	REMAINING	1	
33	DIRECT ENERGY CENTRE (0068) (2005 - 2006)											
	Tri-Generation Plant	56833	4,400,000	329,000	3,810,000			8,100	4,147,100	252,900	31-Dec-06	Generator arrived; Piping connection in Progress
34	ENERGY RETROFIT PROGRAM (0069) (2005-2006)											
	Five Building Energy Retrofit - Design Build Contract	56934	1,574,847	8,000	155,000	237		3,578	166,815	1,408,032	30-Jun-07	East Annex lighting complete; GS roll-up doors complete; Horse Palace
												boiler and QE boiler to start in Sept; geothermal tender being revelwed
35	HORSE PALACE (0070) (2005 - 2006)					<u> </u>						
	Photovoltaic Pilot Project	57035	1,100,000	35,000	1,015,000	4,600		1,761	1,056,361	43,639	31-Dec-06	95% of panels installed & started electricity production; remaining 5 % to complete in Sept
36	DIRECT ENERGY CENTRE (0071) (2005 - 2006)											
	Lighting Retrofit in Halls	57136	800,000	57,000	690,000		45,000	3,000	795,000	5,000	31-Dec-06	All lighting at DEC completed; day lighting control for Galleria being designed;
												extension of lighting retrofit to North Extension & Industry Building to commence in September
	Total Energy Retofit Program		7,874,847	429,000	5,670,000	4,837	45,000	16,439	6,165,276	1,709,571		

**BOARD OF GOVERNORS OF EXHIBITION PLACE** 

Administration charges includes printing, ads, permits and legal services etc.
 Committed/Reserve indicates a legal (contractual) obligation with third party and/or commitment

<sup>3.</sup> Budget Remaining indicates approved budgeted funds remaining, which are not contracted RFP: Request for Proposal for Consultant 4. All figures are rounded off to the nearest Thousands; Actual amount to the dollar will be show RFQ: Request for Quotation for Contractor

•				
	•			
			·	
		•		,
		•		