

November 30, 2006

To: The Board of Governors of Exhibition Place

From: Dianne Young

General Manager & CEO

 November Progress Report 2006 Capital Works Program Subject:

Purpose:

To update the Board on the progress of work within the 2006 Capital Works Program

Financial Implications:

No financial implications.

Recommendation:

It is recommended that this report be received for information only.

Discussion/Conclusions:

Attached for your information is the Progress Report dated November 30, 2006 regarding the 2006 Capital Works Program of Exhibition Place.

Contact

13

Danny Chui, Manager, Capital Works

Telephone: 416-263-3670

Fax: 416-263-3686

Email: dchui@explace.on.ca

Stromitted by:

Dianne Young / General Manager/& CEO

THE BOARD OF GOVERNORS OF EXHIBITION PLACE

Exhibition Place, Toronto, Ontario M6K 3C3 Tel: (416) 263-3600 www.explace.on.ca

				÷	
	· ·				
		•			
	·				
	a,				

BOARD OF GOVERNORS OF EXHIBITION PLACE 2006 CAPITAL EXPENDITURE SUMMARY NOVEMBER PROGRESS REPORT

Nov. 30, 2006

		 								····		NOV. 3U, 2UU6
			1	2	3	4	5	6	7	8	9	. 10
اماما	2006 PROJECT (06)	Proj.	APPROVED/	CONSULTING	CONTRACTING	IN-HOUSE	PROJECT	ADMIN.	*COMMITTED/	**BUDGET	COMPLETION	
NO.	2006 PROJECT (00)	No.	REVISED	CONSULTING	CONTRACTING	WORK	MGMT.	CHARGES	RESERVED	REMAINING	TARGET	COMMENTS
1 1			BUDGET		,		совтв		(2 to 6)	(1 - 7)	(2006)	·
1	PRE-ENGINEERING (0072)											
	Study, Investigate, Design, Engineer,	67201	125,000	109,000			10,000		119,000	6,000	31-Dec	Study On-Going; Coliseum Building assessment completed
	Program, and Check-Various Projects											
<u> </u>	QUEEN ELIZABETH BUILDING (0073)											
ll	Replace Exterior Windows at Theatre	67302	420,000	13,000	320,000	4,000	31,000	3,000	371,000	49,000	31-Dec	Construction in progress
IIi	QUEEN ELIZABETH BUILDING (0073)						•	.,				
<u> </u>	Chiller Replacement Phase II	67303	450,000	38,000			11,600		49,600	400,400	31-Dec	Refer to In-Camera Report
IL	OTHER BUILDINGS (0074)		,	, , , , , , , , , , , , , , , , , , , ,								
-	Princes' Gates North Architrave Stabilization	67404	600,000	55,000	411,000		54,000	3,000	523,000	77,000	31-Dec	Construction in progress
i	OTHER BUILDINGS (0074)		300,200	33,300		·	04,000	0,000	020,000	71,000		
III	Security Surveillance System Card Access	67405	50,000		45,000		5,000		50,000		31-Dec	Work complete
 	OTHER BUILDINGS (0074)	07400	30,000		40,000		3,000		30,000	-	0,,000	TO NOT COMPANY
II—I	Various Bidgs - Windows, Doors,	67406	150,000	18,000	93,000	24,000	15,000		150,000	0	31-Dec	Work in progress
!}——	Roof Systems and Washroom	10,300	130,000	10,000	93,000	24,000	13,000		150,000		0, 00	Training Programme
<u> </u>	OTHER BUILDINGS (0074)							1.				
╙		67407	100,000	37,000			8,000	1,000	46,000	54,000	31-Dec	Design of roof replacement in progress
\vdash	Music Bidg - Replace Sections of	01407	100,000	37,000			8,000	1,000	46,000	54,000	31-Dec	besign of root replacement in progress
	Roof & Windows											
I	EQUIPMENT (0075)	67508	100,000		40.000	20.000	10,000			12,000	31-Dec	Installation of meters continues
11	Install Load Side Revenue Grade Meters	6/308	100,000		48,000	30,000	10,000		88,000	12,000	31-Dec	installation of meters continues
1)	EQUIPMENT (0075)	67509	200.000		040.000	74 800	40.000			0	31-Dec	V-lave equipment being received and work continues
1	Various Electrical Equipment for	6/509	300,000		210,000	71,000	19,000		300,000	U	31-Dec	Various equipment being received and work continues
	Show Services & PBX/Data Com										-	
	EQUIPMENT (0075)										212	OFF
J	Access & Overhaul Transformer Switchgear,	67510	400,000	15,000	352,000	1,000	32,000		400,000	0	31-Dec	CEB work being scheduled for Medieval Times and Horticultural Building
1	Circuit Breaker & Feeder in All Substations											In December
	EQUIPMENT (0075)											
l	Various Mechanical & HVAC	67511	50,000		21,000	4,000	6,000		31,000	19,000	31-Dec	Work in progress
[Equipment Replacement	ļI										
1	EQUIPMENT (0075)											
1	Waste Management Equipment	67512	50,000		49,000		1,000		50,000	0	31-Dec	All quipment received
1—	DIRECT ENERGY CENTRE (0076)											
<u> </u>	Upgrade Building Johnson Control System &	67613	200,000		183,000		15,000		198,000	2,000	31-Dec	CCTV work in progress
	Expand Security System											
14	DIRECT ENERGY CENTRE (0076)											
	Replace Movable Huffcore Panels &	67614	220,000	20,000	192,000		8,000		220,000	0	31-Dec	Work complete, except for deficiency
	Install Emergency Person Doors											
15	DIRECT ENERGY CENTRE (0076)											
	Replace Damaged Sections of Terrazzo Floor &	67615	270,000	7,000	225,000		25,000		257,000	13,000	31-Dec	Repair work at hails in progress
-	Seal Concrete Floor											

BOARD OF GOVERNORS OF EXHIBITION PLACE 2006 CAPITAL EXPENDITURE SUMMARY NOVEMBER PROGRESS REPORT

Nov. 30, 2006

												1404. 30, 2000
			1	2	3	. 4	5	6	7	8	9	10
 _	2000 PPO (FCT (Re)	Proj.	APPROVED/	CONCULTING	CONTRACTING	IN-HOUSE	PROJECT	ADMIN.	*COMMITTED/	**BUDGET	COMPLETION	
NO.	2006 PROJECT (06)	No.	REVISED	CONSULTING	CONTRACTING	WORK	MGMT.	CHARGES	RESERVED	REMAINING	TARGET	COMMENTS
			BUDGET				COSTS		(2 to 6)	(1 - 7)	(2006)	
16	DIRECT ENERGY CENTRE (0076)							İ				
	Renovate Salons & Washroom Access &	67616	200,000		109,000	64,000	16,000		189,000	11,000	31-Dec	Salon Renovation Work in progress
	Install Metal Hoods											
17	COLISEUM COMPLEX (0077)											
	Install Lighting Control to North Extension &	67717	300,000	13,000			35,000		48,000	252,000	31-Dec	RFQ in progress & Direct Energy Business Services is being asked
	Industry Building											to submit quote
18	ENVIRONMENTAL RESTORATION (0078)											
	Tree Planting at Various Locations &	67818	150,000	17,000	120,000		11,000	2,000	150,000	0	31-Dec	Archaeological work continues; Landscaping work in progress for
1	Landscaping at Vicinity of Stanley Barracks											north side
19	ENVIRONMENTAL RESTORATION (0078)											
	Landscape at Vicinity of Princes Gates & Gore Lot	67819	450,000		435,400		14,600		450,000	0	31-Dec	Project complete
20	PARKS, PARKING LOTS, ROADS (0079)											·
	Replace Sidewalks, Pathway & Roads, Repave &	67920	200,000	18,000	151,000	3,000	15,000	1,000	188,000	12,000	31-Dec	Bandshell parking lot work in progress
	Landscape Lot J											'
21	PARKS, PARKING LOTS, ROADS (0079)											,
	Retrofit Outdoor Lighting Lots - D, F & J	67921	50,000		45,000		5,000		50,000	0	31-Dec	Work complete
22	ENVIRONMENTAL RESTORATION (0079)											
	Retrofit Outdoor Equipment & Furnishings	67922	50,000		29,000	17,000	3,000		49,000	1,000	31-Dec	Work complete
23	ENVIRONMENTAL RESTORATION (0079)											
	Emergency Call Centers at Various Lots	67923	80,000		36,000	38,000	6,000		80,000	0	31-Dec	Security equipment installation in progress
24	HORSE PALACE (0080)											
	Replace Exterior Stone Wall Panels &	68024	150,000	15,000	110,000	2,000	20,000	1,000	148,000	2,000	31-Dec	Wall Panel repair and replacement in progress
	Renovate Building Interior to Incapsulate Lead Paint											
25	HORSE PALACE (0080)											
	Replace Wooden Bleachers with Aluminum at	68025	160,000	10,000	106,000	11,000	16,000	1,000	144,000	16,000	31-Dec	Delivery and installation being scheduled
	Exercise Ring									····		
26	FOOD BUILDING (0081)											
	Decommissioning Steam Heating System	68126	50,000				5,000		5,000	45,000	31-Dec	Scope to be determined at completion of the Five Bidg Retrofit program
	TOTAL NET PROGRAM		5,325,000	385,000	3,290,400	269,000	397,200	12,000	4,353,600	971,400		

^{1.} Administration charges includes printing, ads, permits and legal services etc.

RFP: Request for Proposal for Consultant

RFQ: Request for Quotation for Contractor

^{2.} Committed/Reserve indicates a legal (contractual) obligation with third party and/or commitment

^{3.} Budget Remaining indicates approved budgeted funds remaining, which are not contracted or committed as yet

^{4.} All figures are rounded off to the nearest Thousands; Actual amount to the dollar will be shown in the year-end report in the following year

Page 3 of 3

BOARD OF GOVERNORS OF EXHIBITION PLACE 2006 CAPITAL EXPENDITURE SUMMARY **NOVEMBER PROGRESS REPORT**

												Nov. 30, 2006
			1	2	3	4	5	6	7	8	9	10
١٥.	2006 PROJECT (06)	Proj. No.	APPROVED/ REVISED BUDGET	CONSULTING	CONTRACTING	IN-HOUSE WORK	PROJECT MGMT. COSTS	ADMIN. CHARGES	*COMMITTED/ RESERVED (2 to 6)	"BUDGET REMAINING (1 - 7)	COMPLETION TARGET (2006)	COMMENTS
33	NATIONAL TRADE CENTRE (0068) (2005 - 2006)											
	Tri-Generation Plant	56833	4,400,000	359,000	3,844,000			8,100	4,211,100	188,900	31-Dec-06	All necessary interior mechanical work complete; Awaiting for last shut down to do
												electrical hook up, tentative dates December 5-8
34	ENERGY RETROFIT PROGRAM (0069) (2005-2006)											
	Five Building Energy Retrofit - Design Build Contract	56934	1,574,847	8,000	1,521,000	40,000		3,600	1,572,600	2,247	30-Jun-07	Horse Palace boller complete; QE boller work in progress;
		,										Design of geothermal work being reviewed
35	HORSE PALACE (0070) (2005 - 2006)											
	Photovoltaic Pilot Project	57035	1,100,000	35,000	1,040,000	7,000		2,500	1,084,500	15,500	31-Dec-06	All work complete; Connecting agreement being finalized;
36	NATIONAL TRADE CENTRE (0071) (2005 - 2006)	-										
	Lighting Retrofit in Hatls	57136	800,000	57,000	741,000			2,000	800,000	0	31-Dec-06	All lighting at DEC completed; day lighting control for Galleria completed;
												North Extension, industry Building, and BLC casino work completed; Extended work to cleaning office in North Extension and milk rooms in industrial Building
	Total Energy Retofit Program		7,874,847	459,000	7,146,000	47,000	Ò	16,200	7,668,200	206,647		

RFP: Request for Proposal for Consultant RFQ: Request for Quotation for Contractor

Administration charges includes printing, ads, permits and legal services etc.
Committed/Reserve indicates a legal (contractual) obligation with third party and/or commitment.
Budget Remaining indicates approved budgeted funds remaining, which are not contracted or committed as yet.
All figures are rounded off to the nearest Thousands; Actual amount to the dollar will be shown in the year-end report in the following year.

•	;				
•					