## **BOARD OF GOVERNORS OF EXHIBITION PLACE 2016 CAPITAL WORKS PROGRAM** PROGRESS REPORT / EXPENDITURE SUMMARY - OCTOBER 2016

9th NOVEMBER 2016

9th NOVEMBER												
			1	2	3	4	5	6	7	8	9	10
NO.	2016 PROJECT	PROJECT	APPROVED /			IN-HOUSE	PROJECT	ADMIN.	COMMITTED /	BUDGET	COMPLETION	
140.	201011100201	NO. (16)	REVISED	CONSULTING	CONTRACTING	WORK	MGMT.	CHARGES	RESERVED	REMAINING	TARGET	COMMENTS
			BUDGET			WORK	COSTS	CHARGES	(2 TO 6)	(1 - 7)	TARGET	
	PRE-ENGINEERING (072)											
	Ot I I work to be been produced as a contract of the contract											
1	Study, Investigate, Design, Engineer, & Check	67201	100,000	57,000			9,800		66,800	33,200	31-Dec-16	All studies continue.
	Various Projects		,	,,,,,			-,		,	, , , , ,		
	PARKS, PARKING LOTS, & ROADS (079)											
2	Replace Sidewalks, Pathways, Roads, & Lots	67902	75,000		66,500		8,300		74,800	200	31-Dec-16	Misc. road repair continue.
-	rtopiado diadiranto, i allimayo, rtodado, a 2010	0.002	. 0,000		00,000		0,000		1 1,000		0. 500 .0	iniosi roda ropan continuor
	M/E & COMMUNICATION INFRASTRUCTURE (07:	5)										
	W/E & COMMUNICATION INFRASTRUCTURE (07)	, I										
3	Building Automation System (BAS)	67503	100.000		32,600	56.400	11,000		100,000	o	31-Dec-16	All work complete.
"		1 0.000	100,000		02,000	33,133	,		100,000		0. 200 .0	
	M/E & COMMUNICATION INFRASTRUCTURE (07:	5)										
	Transfermers Switchman Circuit Breakers											
4	Transformers, Switchgears, Circuit Breakers, and Feeders	67504	200,000		106,000		22,000		62,000	138,000	31-Dec-16	High Voltage maintenance work in progress.
	and Feeders		,				,		·	•		
	M/E & COMMUNICATION INFRASTRUCTURE (07:	5)										
	·											Fibre Optic cables upgrade installation in
5	Replace Fibre Optic Cable Grounds-Wide	67505	150,000		107,000	12,000	16,500		135,500	14,500	31-Dec-16	progress, GS security work continue.
												progress, G5 security work continue.
	ENERCARE CENTRE (076)											
6	Replace Chillers	67606	1,870,000	26,000	1,588,000	47.000	205,700	1.436	1,868,136	1.864	31-Dec-16	Advance chiller work completed. Main contract
Ľ	Replace Crimers	07000	1,070,000	20,000	1,000,000	47,000	200,100	1,400	1,000,100	1,007	01 000 10	starting with shop drawing approval process.
	GENERAL SERVICES BUILDING (091)											
7	Relocate & Construct Parking Office	69107	300,000		267,000		33,000		300,000	0	31-Dec-16	Project complete.
	ALL OTREAM OF NTRE (OCS)											
<b>_</b>	ALLSTREAM CENTRE (085)											
8	Hotel 'X' Bridge	68508	1,920,000				211,200		211,200	1,708,800	31-Dec-16	Project recommended to defer to 2017
	Total Capital Program		4,715,000	83,000	2,167,100	115,400	517,500	1,436	2,818,436	1,896,564		
	. c.a. capital i logiali		.,. 10,000	30,000	_,,	,	0.1,000	., .50	_,515,156	.,500,004		

<sup>1.</sup> Administration charges include printing, ads, permits and legal services etc.

RFP: Request for Proposal from Consultant **RFQ: Request for Quotation from Contractor** 

Committed/Reserve indicates a legal (contractual) obligation with third party and/or commitment.
Budget Remaining indicates approved budgeted funds remaining, which are not contracted or committed as yet.

<sup>.</sup> All figures are rounded off to the nearest Thousands; Actual amount to the dollar will be shown in the year-end report in the following year.