BOARD OF GOVERNORS OF EXHIBITION PLACE 2013 CAPITAL WORKS PROGRAM (2012 CARRY FORWARDS & OTHER PROJECTS) PROGRESS REPORT / EXPENDITURE SUMMARY - APRIL 2013

| | | | | | | | | | | | | May 10, 2013 |
|-----|---|-------|---|------------|-------------|------------------|---------------------------|-------------------|-------------------------------------|-----------|----------------------|---|
| | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 |
| NO. | PROJECT(S) | NO. | NON- COMMITTED CARRY FORWARD \$ / PROJECT BUDGET | CONSULTING | CONTRACTING | IN-HOUSE WORK | PROJECT MGMT. COSTS | ADMIN. CHARGES | COMMITTED / RESERVED (2 TO 6) | | COMPLETION TARGET | COMMENTS |
| | | | | | | | | | | | | |
| | PARKS, PARKING LOTS, & ROADS (079) | | | | | | | | | | | |
| 17 | Replace Sidewalks, Pathways, Roads, & Lots (Festival Plaza) | 27902 | 420,267 | 5,000 | | | | 1,000 | 6,000 | 414,267 | | Festival Plaza Phase IA tendering complete; See separate tender report for details; |
| | | | | | | | | | | | | |
| | PARKS, PARKING LOTS, & ROADS (079) | | | | | | | | | | | |
| 18 | Street & Parking Lots Lighting Retrofit (Festival Plaza) | 27903 | 152,000 | | | | | | 0 | 152,000 | | Funding reserved for Festival Plaza Phase IA construction; See item # 17 for details; |
| | | | | | | | | | | | | |
| | EQUIPMENT (075) | | | | | | | | | | | |
| 19 | Parking Equipment and Kiosks at DEC (Festival Plaza) | 27509 | 130,000 | | | | | | 0 | 130,000 | | Funding reserved for Festival Plaza Phase IA construction; See item # 17 for details; |
| | | | | | | | | | | | | |
| | EQUIPMENT (075) | | | | | | | | | | | |
| 20 | Replace Fibre Optic Cable Grounds wide (Festival Plaza) | 27510 | 130,000 | | | | | | 0 | 130,000 | | Funding reserved for Festival Plaza Phase IA construction; See item # 17 for details; |
| | · | | | | | | | | | | | · |
| | DIRECT ENERGY CENTRE (076) | | | | | | | | | | | |
| 21 | Washrooms Renovation, Phase I | 27613 | 226,898 | | 224,875 | | | 2,023 | 226,898 | 0 | 31-Aug-13 | Contract awarded; Construction in May-July; |
| | | | | | | | | | | | | |
| | GREEN ENERGY INITIATIVES | | | | | | | | | | | |
| 22 | District Energy System - Sustainable Energy Program (SEP) | 39017 | 4,500,000 | | | | | | 0 | 4,500,000 | | Budget transfer from SEP awaiting City Council approval in May: |
| | | | | | | | | | | | | |
| | Total Carry Forwards & Other Projects | | | 5,000 | 224,875 | 0 | 0 | 3,023 | 232,898 | 5,326,267 | | |

Budget Remaining indicates approved budgeted funds remaining, which are not contracted or committed as yet.
All figures are rounded off to the nearest Thousands; Actual amount to the dollar will be shown in the year-end report in the following year.

RFP: Request for Proposal from Consultant

RFQ: Request for Quotation from Contractor

[.] Administration charges include printing, ads, permits and legal services etc. 2. Committed/Reserve indicates a legal (contractual) obligation with third party and/or commitment.