## **BOARD OF GOVERNORS OF EXHIBITION PLACE** 2012 CAPITAL WORKS PROGRAM YEAR END REPORT

	YEAR END REPORT  January 22, 2013											
			1	2	3	4	5	6	7	8	9	10
NO.	2012 PROJECT	PROJECT NO. (12)	APPROVED / REVISED BUDGET	CONSULTING	CONTRACTING	IN-HOUSE WORK	PROJECT MGMT. COSTS	ADMIN. CHARGES	COMMITTED / RESERVED (2 TO 6)	BUDGET REMAINING (1 - 7)	COMPLETION TARGET	COMMENTS
	PDE ENGINEERING (CEC)											
	PRE-ENGINEERING (072) Study, Investigate, Design, Engineer, & Check											
1	Various Projects	27201	100,000	84,313			12,222	3,465	100,000	0	31-Dec-12	All studies and designs complete;
	PARKS, PARKING LOTS, & ROADS (079)											
		27902	550,000	56,733			73,000		129,733	420,267	30-Nov-13	Festival Plaza design complete; \$420,267 carry forward to 2013 for
	Replace Sidewalks, Pathways, Roads, & Lots	2/902	550,000	56,733			73,000		129,733	420,267	30-NOV-13	construction;
	PARKS, PARKING LOTS, & ROADS (079)											
3	Street & Parking Lots Lighting Retrofit	27903	175,000				23,000		23,000	152,000	30-Nov-13	Funding carry forward to 2013 for Festival Plaza construction; See item # 2
	3 13 3 14 1		,				,		_			for details;
	EQUIPMENT (075)											
4	Building Automation System	27504	500,000	116,395	123,215	194,390	66,000		500,000	0	31-Dec-12	Minor work for meters & panels replacement as well as DEC LEED study to be completed by the spring of 2013;
												be completed by the spring of 2013;
	EQUIPMENT (075)											
5	Various Electrical Infrastructure & PBX/IT for Show Services	27505	200,000		164,419	1,897	25,000		191,315	8,685	31-Dec-12	Minor work remains; Remaining funding carry forward to 2013 Program;
	EQUIPMENT (075) Transformers, Switchgears, Circuit Breakers, and											
6	Feeders	27506	200,000	3,200	145,442	25,358	26,000		200,000	0	31-Dec-12	Project Complete;
	EQUIPMENT (075)											
+	Fire Alarm System Panel & Equipment	07507	400 000		00.044		40.450		400 000		04 D 40	
	Replacement in Various Buildings	27507	100,000		86,844		13,156		100,000	U	31-Dec-12	Project complete;
	EQUIPMENT (075)											
8	Building Waste Management System	27508	50,000		30,136	9,780	7,000		46,916	3,084	31-Dec-12	Project complete; Remaining funding carry forward to 2013 Program;
	Daliding Waste Wariagement Gystem	2.000	33,333		55,155	0,100	1,000		10,010	0,001	0. 500 .2	roject complete, remaining funding early forward to 2010 Frogram,
	EQUIPMENT (075)											
9	Parking Equipment and Kiosks at DEC	27509	150,000				20,000		20,000	130,000	30-Nov-13	Funding carry forward to 2013 for Festival Plaza construction; See item # 2 for details;
												ior details;
	EQUIPMENT (075)											Free directions of the second to 2040 for Freehald Direction Continue Conti
10	Replace Fibre Optic Cable Grounds wide	27510	150,000				20,000		20,000	130,000	30-Nov-13	Funding carry forward to 2013 for Festival Plaza construction; See item # 2 for details;
<b>-</b>	DIRECT ENERGY CENTRE (076) Replace Damaged Sections of Movable Huffcore											
11	Wall	27611	150,000		105,358		20,000		125,358	24,642	31-Dec-12	All works complete; Remaining funding carry forward to 2013 Program;
	DIRECT ENERGY CENTRE (076)											
12	Retrofit Salons Interior & Equipment	27612	150,000	43,500	85,251		20,000	1,249	150,000	0	31-Dec-12	Project complete;
12	Retroit Salons Interior & Equipment	27012	130,000	45,500	03,231		20,000	1,243	130,000	•	31-Dec-12	Project complete,
	DIRECT ENERGY CENTRE (076)											
13	Washrooms Renovation	27613	400,000	119,339		763	53,000	_	173,102	226,898	31-Aug-13	Refer to tender report; Remaining funding carry forward to 2013 for
											_	construction;
	OTHER BUILDINGS (074)											
14	Grounds wide Security Surveillance System/Card Access/CCTV	27414	85,000		40,826	33,165	11,000		84,991	9	31-Dec-12	Completing DEC west side Door access in the spring of 2013;
	FOOD BUILDING (081)											
15	Fire Protection System Code Retrofit	28115	125,000		108,000		17,000		125,000	0	31-Dec-12	Project complete;
	BETTER LIVING CENTRE (083)											
16	Interior Lead Capsulation	28316	225,000		96,448	98,524	30,000		224,972	28	31-Dec-12	All works complete, except for cable re-installation;
10	intenor Lead Capsulation	20310	223,000		30,440	50,524	30,000		224,312	20	31-Dec-12	This works complete, except for cable re-installation;
	BETTER LIVING CENTRE (083)											
17	Electrical / IT Infrastructure	28317	125,000	3,780	51,896	31,582	17,000	_	104,258	20,742	31-Dec-12	All IT work complete; Remaining funding carry forward to 2013 for electrical
												deficiencies;
	Total Capital Program		3,435,000	427,260	1,037,835	395,459	453,378	4,714	2,318,645	1,116,355		

Administration charges include printing, ads, permits and legal services etc.
 Committed/Reserve indicates a legal (contractual) obligation with third party and/or commitment.
 Budget Remaining indicates approved budgeted funds remaining, which are not contracted or committed as yet.

<sup>4.</sup> All figures are rounded off to the nearest Thousands; Actual amount to the dollar will be shown in the year-end report in the following year.

BOARD OF GOVERNORS OF EXHIBITION PLACE 2012 CAPITAL WORKS PROGRAM

YEAR END REPORT

_												January 22, 2013
ı			1	2	3	4	5	6	7	8	9	10
ľ	10.	PROJECT NO. (12)	APPROVED / REVISED BUDGET	CONSULTING	CONTRACTING	IN-HOUSE WORK	PROJECT MGMT. COSTS		COMMITTED / RESERVED (2 TO 6)		COMPLETION TARGET	COMMENTS

Page 2 of 2