



May 14, 2003

**EXHIBITION PLACE** 

To:

The Board of Governors of Exhibition Place

From:

Dianne Young

General Manager & CEO

Subject:

2003 Capital Works Program

May Progress Report

## **Recommendation:**

It is recommended that this report be received for information only.

## Discussion:

Attached for your information is the Progress Report dated May 14, 2003 regarding the 2003 Capital Works Program of Exhibition Place.

#### Contact

Danny Chui, Manager, Capital Works

Telephone:

416-263-3670

Fax:

416-263-3686

Email:

dchui@explace.on.ca

Submitted by:

Dianne Young

General Manager & QEO



#### BOARD OF GOVERNORS OF EXHIBITION PLACE 2003 CAPITAL EXPENDITURE SUMMARY MAY PROGRESS REPORT

WAT FROORESS REPORT												
			1	2	3	4	5	6	7	8	9	May 14/03
NO	2003 PROJECT (03)	Proj. No.	APPROVED/ REVISED BUDGET	CONSULTING	CONTRACTING	IN-HOUSE WORK	PROJECT MGMT.	ADMIN. CHARGES	*COMMITTED/ RESERVED	REMAINING		
1	PRE-ENGINEERING (0033)	l					COSTS		(2 to 6)	(1 - 7)	(2003)	
	Study, Investigate, Design, Engineer, Program, and Check-Various Projects	33301	125,000	32,500			10,000		42,500	92 500	21 0	Ch. Ji. in D
2	COLISEUM - INDUSTRY BUILDING (0034)	1	,				10,000		42,500	82,500	31-Dec	Studies in Progress
	Columns/Trusses - Repair and Replace Non-Repairable Trusses	33402	120,000	12,000			6,000	2,000	20.000	400,000	24 D	
3	COLISEUM - NORTH EXTENSION (0034)	·		,			0,000	2,000	20,000	100,000	31-Dec	Design in Progress
	Repair?Replace Disintegrating (1970) Fibreglass Windows	33403	210,000	16,800			10,000	2,000	28,800	404.000	24 D	
4	OTHER BUILDINGS (0035)					· · · · · · · · · · · · · · · · · · ·	10,000	2,000	20,000	181,200	31-Dec	Design In Progress
	Princes' Gates Restoration	33504	300,000	48,000			20,000	3,000	74 000	220.000	24 5	5-UP
5	OTHER BUILDINGS (0035)						20,000	3,000	71,000	229,000	31-Dec	Fall Project - Design in Progress
	Repair Deterirated Exterior Windows, Doors & Washrooms	33505	150,000	3,000		50,000	7 000		60.000			
6	OTHER BUILDINGS (0035)		,	5,000	·	30,000	7,000		60,000	90,000	31-Dec	Work at Washrooms in Progress
	Repair Roof Systems	33506	100,000				6 000		C 000		04.0	
7	AUTOMOTIVE BUILDING (0036)						6,000		6,000	94,000	31-Dec	Review of Potential Work Required Continue
	Replace Flat Roof	33607	500,000	15,000			24 000	2 000	40.000			
8	EQUIPMENT (0037)			,			24,000	3,000	42,000	458,000	31-Jul	Fall Project - Design in Progress
	Replace & Dispose of PCB Transformers	33708	550,000	10,000			22.000	2 000				
9	EQUIPMENT (0037)			10,000			22,000	3,000	35,000	515,000	31-Dec	Fall Project - Design in Progress
	Various Electrical Equipment for Show	33709	300,000	12,500			10.000		00.50			
10	EQUIPMENT (0037)		000,000	12,000			10,000		22,500	277,500	31-Dec	Review of Equipment required continue
	Assess, Overhaul & Repair Electrical System	33710	150,000	9,000			42.000					
11	EQUIPMENT (0037)			3,000			12,000	2,000	23,000	127,000	31-Dec	Fall Project - Design in progress
	Repair/Replace Various Mechanical & HVAC Equipment	33711	50,000		50,259							
12	EQUIPMENT (0037)				30,239				50,259	-259	31-Dec	Work Complete
	Install New Financial System	33712	370,000				20,000					
13	EQUIPMENT (0037)						20,000		20,000	350,000	31-Dec	Contract Agreement with Vendor in Progress
	Replace Radio System	33713	170,000				45.000		45.5	155.55		
14	HORSE PALACE (02-0029)		,				15,000		15,000	155,000	31-Dec	Fall Project - Study in Progress
	Repair/Replace Deteriorated Hopper Type Single-Glaze Windows	22916	232,000	12,500			6 000	2 200				
	HORSE PALACE (0038)	.		12,000			6,000	2,000	20,500	211,500	31-Jul	Refer to Tender Report
	Repair/Replace Exhaust Roof Fans & Local Temperature Thermostat	33814	125,000			40.000						
16	FOOD BUILDING (0039)		,,,,,,,,			10,000	5,000		15,000	110,000	31-Jul	Work for Temperature Thermostat in Progress
	Repair & Retrofit West Wall Fountain	33915	275,000	26,000								
17	QUEEN ELIZABETH BUILDING (0040)		_, 0,000	20,000			7,000	2,000	35,000	240,000	31-Jul	Fall Project - Design in Progress
	Replace Exterior Windows with Low E Tinted Thermopane Glazing at Exec. Office	34016	200,000	15,000			40.005					
	PARKS, PARKING LOTS, ROADS (0041)		_00,000	10,000			10,000	2,000	27,000	173,000	31-Dec	Fall Project - Design in progress
	Install Traffic Signal at BC Drive & Lot J Entrance/Yukon Place	34117	150,000									
19	PARKS, PARKING LOTS, ROADS (0041)		.00,000				5,000		5,000	145,000	31-Jul	Discussion with City Transportation in progress
	Repair/Replace Sidewalks, Pathways, Roads & Lots	34118	100,000	7 000								
		34110	100,000	7,000			3,000	1,500	11,500	88,500	31-Jul	Quotation in Progress

# BOARD OF GOVERNORS OF EXHIBITION PLACE 2003 CAPITAL EXPENDITURE SUMMARY MAY PROGRESS REPORT

	I											May 14/03
		<b></b>	1	2	3	4	5	6	7	8	9	10
NO.	2003 PROJECT (03)	Proj.	APPROVED/	CONSULTING	CONTRACTING	IN-HOUSE	PROJECT	ADMIN.	*COMMITTED/	l .	COMPLETION	COMMENTS
		No.	REVISED BUDGET		]	WORK	MGMT.	CHARGES	B	REMAINING		
20	STANLEY BARRACKS (0042)		BODGET				COSTS		(2 to 6)	(1 - 7)	(2003)	
F												
	Waterproof Foundation & Add Drain Pipe to Inhibit Rising Damp	34219	255,000	20,000			14,000	2,000	36,000	219,000	31-Dec	Fall Project - Design in progress
21	ENVIRONMENTAL RESTORATION (0043)											
	Tree Planting at Various Locations	34320	50,000				3,000		3,000	47,000	31-Jul	Study in Progress
22	ENVIRONMENTAL RESTORATION (0043)											
	Retrofit Rose Garden Fountains (2)	34324	250,000	22,000			19,000	2,000	43,000	207,000	31-Dec	Fall Project - Design in Progress
23	NATIONAL TRADE CENTRE (0044)	ga and est	taling in regularities	yis a constant	The style							
	Expand & Upgrade Security Systems	34421	120,000				6,000		6,000	114,000	31-Dec	RFQ in Progress
24	NATIONAL TRADE CENTRE (0044)											
	Add Vestibule Doors to Entrances Hall A & B	34422	65,000	·					0	65,000	31-Dec	Project on Hold. Funding to be reviewed
	TOTAL NET PROGRAM		4,917,000				240,000		240,000	4,677,000		
24	COLISEUM RENOVATIONS (0045)											
	Arena Renovations (RICOH Coliseum)	34523	9,000,000		2,910,000				2,910,000	6,090,000	30-Oct	Construction in Progress Under PCL
												Design-Build Contract

#### NOTE:

- Administration charges includes printing, ads, permits etc.
  Committed/Reserve indicates a legal (contractual) obligation with third party and/or commitment
  Budget Remaining Indicates approved budgeted funds remaining, which are not contracted or committed as yet