



7

EXHIBITION PLACE

May 12, 2000

TO: The Board of Governors of Exhibition Place

FROM: Danny Chui
Manager, Capital Works

SUBJECT: **2000 CAPITAL WORKS PROGRAM
PROGRESS REPORT**

Recommendation:

It is recommended that the Board receive this report for information only.

Discussion:

Attached for your information is the Progress Report dated May 12/2000 regarding the 2000 Capital Works Program of Exhibition Place.

Submitted By:

Reviewed By:

Danny Chui
Manager, Capital Works

Dianne Young
General Manager & CEO

DC/gq
Encl.

Y:\capital.2\cap-2000\Progress.rpt\cvltrMay12

**BOARD OF GOVERNORS OF EXHIBITION PLACE
2000 CAPITAL EXPENDITURE SUMMARY
MAY PROGRESS REPORT**

May 12/00

NO.	PROJECT	Proj. No.	1	2	3	4	5	6	7	8	9
			APPROVED BUDGET 0	CONSULTING	CONTRACTING	IN-HOUSE WORK	ADMINISTRATION CHARGES	COMMITTED/ RESERVE FUND (2 to 5)	FUND REMAINING (1 - 6)	COMPLETION TARGET	
1	PRE-ENGINEERING										
	Design Study, Investigation, Engineering and Miscellaneous Checks- Various Buildings and Projects	00101	120,000	24,405	0	0	0	24,405	95,595	Dec. 31, 2000	Studies in progress.
2	FOOD BUILDING										
	Replace Existing Roof and Add Roof Drain	00202	1,430,000	30,000	0	0	0	30,000	1,400,000	Dec. 31, 2000	Post CNE project. Design in progress.
	Repair, Seal and Refurbish Existing Concrete Floor	00203	250,000	16,500	0	0	0	16,500	233,500	Aug. 15, 2000	Refer to separate tender report.
3	AUTOMOTIVE BUILDING										
	Replace Remaining Pitch Roof and Repair Flat Roof	00304	510,000	26,000	0	0	0	26,000	484,000	Aug. 15, 2000	Refer to separate tender report.
4	HORTICULTURE BUILDING										
	Replace and Repair Roof, including Gutters, Fascias, Flashing, Downpipe	00405	320,000	25,000	0	0	0	25,000	295,000	Dec. 31, 2000	Post CNE project. Design in progress.
5	BETTER LIVING CENTRE										
	Repair Exterior Brick and Convert Standpipe	00506	370,000	23,000	0	0	0	23,000	347,000	Dec. 31, 2000	Post CNE project. Design in progress.
6	PARKS, LOTS, ROADS										
	Signalization at Princes' Blvd. & Nanuvut	00607S	100,000	18,000	80,000	0	0	98,000	2,000	Jul. 15, 2000	Installation commences in mid May.
	Lighting under Gardiner	00607L	135,000	12,000	0	0	0	12,000	123,000	Dec. 31, 2000	Post CNE project. Design in progress.
	Road Realignment for Hall of Fame East and Princes' Margaret Fountain	00608	235,000	12,500	0	0	0	12,500	222,500	Aug. 15, 2000	Refer to separate tender report.
7	EQUIPMENT										
	Various Electrical Equipment for Show Services	00709	350,000	0	0	0	0	0	350,000	Dec. 31, 2000	Quotation by City in progress.
	Parking Control Equipment	00710	150,000	0	124,138	0	0	124,138	25,862	Jun. 30, 2000	Equipment on order.
	Transport and Dispose of PCB Waste (PCB Oil and Ballasts and Carcasses) stored at BLC Basement	00711	275,000	14,000	0	0	0	14,000	261,000	Dec. 31, 2000	Post CNE project. Design in progress.
	TOTAL		4,245,000	201,405	204,138	0	0	405,543	3,839,457		

Y:\capital.2\cap-2000\Progress.rpt\CAPEXSUMMay12